Aerial Lift Pre-Use Inspection Checklist

This list is meant to cover general safety items and is not equipment-specific. The manufacturer's pre-operational checklist supersedes this list for any missing or omitted items.

Operator Name:	Location:		Date:
Inspector Name:	Type of Lift:	Model:	
Operator trained/certified			
Owner's Manual available			
Safety instructions, capacities, decals, and placards in place/legible			
Warning devices - horns, lights, gauges, alarms			
Anchor point for fall protection identified (refer to Operator Manual)			
All rails, toe boards, safety chains in place and secure			
Work platform and extension slides are clean, dry, and clear of debris			
Fiberglass or other insulating components			
Mechanical fasteners and pins			
Emergency controls			
Operator controls - lower and upper			
Battery			
Loose cables/faulty wiring			
Belts			
Fluids checked			
No air/hydraulic/fuel leaks			
Hoses in good condition			
Loose missing parts			
Tires and wheels			
Outriggers (if applicable)			
Parked on a level surface			
Boom/hoist			
Fire extinguisher			
Personal protection equipment available			
Functional lift test from ground			

If the aerial lift fails any part of the pre-use inspection, remove the key and immediately report the problem to your supervisor. The supervisor and the competent person must determine if the defect adversely affects the safe operation of the lift. If the lift cannot be operated safely, immediately TAG the lift "Out of Service".

Operator Signature:

